



February 2010 Progress Report on the Deconstruction of 130 Liberty Street

Deconstruction Status

As of March 4, 2010, contractor Bovis Lend Lease is continuing deconstruction of the 21st floor. Removal of concrete on that floor is 94% complete. Removal of steel beams on that floor is 80% complete. Work has started on the 20th floor steel columns. Since deconstruction resumed in mid-November workers have removed the remaining half of the 27th floor as well as the 26th, 25th, 24th, 23rd, 22nd, and now a significant portion of the 21st floor.

During the month of February New York City accumulated the most snow in recorded history. Due to severe weather restrictions, work at 130 Liberty Street was stopped six times. The days that deconstruction work was cancelled due to weather conditions were the 6th, 10th, 11th, 13th, 25th, and 26th of February.

The hoist was lowered from servicing the 17th floor to servicing the 15th floor. The standpipe was lowered from the 20th floor to the 19th floor. Carpenters have installed scaffolding protection for the 19th and 18th floors and are continuing the installation of scaffolding protection on the 17th floor.

**Below is a photo gallery marking the progress of Deconstruction on 130
Liberty Street during the Month of February 2010.**



Work at 130 Liberty Street as of February 5, 2010.



Work at 130 Liberty as of February 17, 2010



Work at 130 Liberty Street as of February 23, 2010.